

FY 05/06 ROAD RESURFACING PROGRAM

<u>FUNDING SOURCE</u>	<u>BUDGET</u>	<u>ACTUAL</u>	<u>MILES</u>	<u>STATUS</u>
ROAD FEE FUNDS	\$ 3,000,000	\$2,961,919	41.2	COMPLETE
ROAD & BRIDGE BUDGET	\$375,000	\$357,792	10.5	COMPLETE
C FUNDS	<u>\$1,095,000</u>	<u>\$1,080,119</u>	<u>25.0</u>	COMPLETE
TOTAL	\$ 4,470,000	\$4,399,830	76.5	

2005-2006

PAVING LIST COMBINED

FY 2005-2006 Paving Lists Combined

RMP	CP	CF	Sect	Rd Name	From	To	Lth	Wth	OCI	Date Paved
		X	5	4th Street	Valley Falls Rd	Hwy 9	4,955	20	39	5/17/05
X			2	Airline Rd	Cox Rd	End of Asphalt	200	16	38	11/11/05
X			3	Alberta Dr #	Cunningham Rd	End of Asphalt	2,250	26	38	8/1/05
X			2	Angler Dr	Campground Rd	End cul-de-sac	923	21	17	11/15/05
	X		1	Anon Dr	S-42-42	End cul-de-sac	1,677	18	31	5/23/05
		X	2	Apollo Ave	Vega Ln	N. Celestial Dr	1,250	28	39	6/23/05
X			5	Bellingham Court	Foxborough Dr	Orchard Ln	930	25	18	9/7/05
		X	3	Belvedere Dr	Dobson Rd	End of Asphalt	1,755	15	38	5/30/05
	X		5	Ben Abi Rd	Gossett Rd	End of Asphalt	685	1	26	C Fund 2006
X			1	Blue Ridge Street	Turpin Rd	Big Mulberry Trace	3,752	15	25	6/21/05
X			3	Boozer Road	Hwy 56	End of treatment	1,175	14	18	8/10/05
		X	3	Brady Rd	Ray Hill Rd	End cul-de-sac	1,056	18	21	8/1/05
		X	3	Bragg Rd	SC 417	Greenville County	3,169	18	30	8/5/05
		X	4	Brian Dr	Zion Hill Rd	Sprbg City Limits	5,514	20	28	8/3/05
X			5	Briar Patch Rd	Old School House	End of Asphalt	500	15	13	8/4/05
		X	2	Briarcliff Way	Plantation Dr	Plantation Dr	710	22	35	6/13/05
X			2	Brookdale Acres	Gap Creek Rd	Brookdale Acres	3,330	16	30	9/14/05
X			5	Brookline Ln	Shoally Park Dr	End cul-de-sac	699	26	33	6/14/05
X			5	Bruckner Rd	Conway Black Rd	Gate	1,130	18	18	9/8/05

RMP - Road Maintenance Fee Program CP - Road Bridge Budget CF - C Fund Projects

FY 2005-2006 Paving Lists Combined

RMP	CP	CF	Sect	Rd Name	From	To	Lth	Wth	OCI	Date Paved
		X	3	Buckingham Rd	Duncan Reidville Rd	Dobson Rd	2,490	17	39	5/27/05
X			4	Canaan Rd	Church Street S	Carolina Cntry Club Rd	14,275	21	22	10/25/05
		X	3	Castleford Rd	Wellington Dr	End cul-de-sac	1,290	26	38	7/15/05
		X	2	Catskill Ct	Pisgah Ln	End cul-de-sac	358	24	28	6/16/05
		X	2	Celestial Dr	Arlington Rd	E. Celestial Dr	800	34	21	6/30/05
X			3	Charles St	Rock Quarry Rd	Ball Park Rd	2,770	15	28	8/8/05
X			3	Charles St	Ice House Rd	Rock Quarry Rd	1,365	16	38	8/5/05
X			2	Chestnut Street	Begin 18' Rd	Park St	1,000	18	36	9/20/05
X			2	Chestnut Street	Walnut St	Begin 18' Rd	1,000	26	38	9/20/05
X			4	Clarence Circle	Bethlehem Church	Bethlehem Church	2,320	18	31	10/3/05
X			5	Clary Dr	Owens Ave	West Dr	510	18	25	6/30/05
X			2	Colony Dr East	Mount Zion Rd	End of Asphalt	765	20	15	11/10/05
X			2	Colony Dr West	Mount Zion Rd	End of Asphalt	885	20	32	11/10/05
		X	2	Confederate In	Plantation Dr	Plantation Dr	620	20	32	6/13/05
X			2	Cooleys Crest Ln	Jordan Creek Rd	Broken Chimney Rd	2,283	18	30	7/26/05
X			5	Cotton Dr	Cannons Cmpgrnd Rd	Plainview	1,880	18	38	9/15/05
X			5	Cotton Dr	Plainview Dr	End treatment	2,720	16	38	9/15/05
X			1	Country Oak Rd	Sandy Ford Rd	Begin new asphalt	2,135	15	15	8/2/05
X			5	County Rd	Textile Rd	Mill Rd	665	26	20	11/8/05
X			2	Cox Rd	Foster Rd	End of asphalt	535	16	25	11/11/05

RMP - Road Maintenance Fee Program CP - Road Bridge Budget CF - C Fund Projects

FY 2005-2006 Paving Lists Combined

RMP	CP	CF	Sect	Rd Name	From	To	Lth	Wth	OCI	Date Paved
		X	2	Creekshore Dr	Plantation Dr	Plantation Dr	565	20	25	6/13/05
X			3	Crescent Dr	Parker Rd	End of Asphalt	450	12	11	
X			3	Crestview Ln	Woodlake Dr	Holyridge Rd	2,070	19	35	7/22/05
X			5	Cudd Rd	Chesnee Hwy	Cherokee Co Line	8,475	18	31	8/23/05
X			2	Curtis Dr	Victor Ave Ext	Victor Ave Ext	1,080	13	9	9/21/05
		X	3	Dartmouth Way	Wellington Dr	End of cul-de-sac	1,245	26	39	7/13/05
X			1	Davis Trading Post	Chesnee Hwy	Buckcreek Rd	7,390	20	27	9/8/05
		X	1	Daylilly Dr	Cannon Ford Rd	Begin dirt rd	970	18	39	8/4/05
X			5	Devaughn Dr	Main Street East	End treatment	650	13	11	9/14/05
X			3	Dillard Rd #	Ridge Rd	End of asphalt	760	18	32	8/5/05
		X	3	Dobson Rd	Duncan Heights	Berry Shoals Rd	3,825	15	38	5/30/05
X			5	Dogwood Ln	Main Street East	End of cul-de-sac	1,323	26	27	9/14/05
		X	1	Dogwood Rd	Peachtree Rd	Cannon Ford Rd	1,235	18	38	7/9/05
		X	4	Dolphin Dr	Winfield Dr	City Limits	207	18	22	9/23/05
X			2	Durham Rd	Dobson Rd N	End treatment	2,220	13	24	9/19/05
		X	2	E. Celestial Dr	Celestial Dr	End cul-de-sac	2,898	30	24	6/30/05
X			2	Eastover Dr	Morningside Dr	Cascade Dr	550	20	40	11/14/05
		X	3	Edinburgh Place	Wellington Dr	End cul-de-sac	1,417	26	38	7/13/05
X			4	Emerald Court	Emerald Way	End of Asphalt	160	25	32	10/5/05
X			4	Emerald Way	Emerald Court	Sunridge Dr	540	25	23	10/5/05

RMP - Road Maintenance Fee Program CP - Road Bridge Budget CF - C Fund Projects

FY 2005-2006 Paving Lists Combined

RMP	CP	CF	Sect	Rd Name	From	To	Lth	Wth	OCI	Date Paved
		X	2	Etna Ct	Pisgah Ln	End cul-de-sac	409	24	27	6/16/05
		X	2	Everest Dr	Southfield St	Ranier Dr	1,865	29	33	7/5/05
		X	2	Everest Dr (gutter)	Southfield St	Southfield St	1,375	24	40	7/5/05
X			4	Ferguson Court	Guernsey Ln	End treatment	575	14	22	10/4/05
X			2	Foster Rd	John Dodd Rd	End County Maint	2,850	18	14	11/11/05
X			5	Foxborough Dr	Bryant Rd	End of Asphalt	1,025	26	18	9/8/05
		X	3	Franklin Rd	S-146	Starnes	5,820	14	6	7/15/05
X			2	Friendship Church Rd	Greer Rd	Hwy 358	1,345	14	18	9/13/05
X			2	Fulmer Dr	Robinson Rd	Woods Chapel Rd	1,000	18	17	11/15/05
X			2	Gaines Circle	Mount Lebanon Rd	New Cut Rd	900	14	27	9/12/05
	X		4	Gardenview Dr	S-42-42	Dead end	1,546	21	19	5/18/05
		X	2	Gemini Way	Saturn Ln	End cul-de-sac	1,001	28	38	6/24/05
X			3	Georgia Queen Dr	Alberta Dr	Alberta Dr	1,936	26	22	7/26/05
		X	2	Glassy Dr	Ranier Dr	Everest Dr	1,641	28	24	7/5/05
X			2	Good Dr	John Dodd Rd	End treatment	235	16	28	9/22/05
X			5	Gower Rd	Foxborough Rd	End cul-de-sac	1,737	26	38	9/7/05
		X	2	Grandfather Dr	Rushmore Dr	Everest Dr	510	24	27	6/16/05
		X	2	Greenfield Dr	Pinnacle Dr	Pinacle Dr	2,540	20	20	6/24/05
X			4	Hagood Court	Mabry Dr	End cul-de-sac	546	22	22	9/19/05
X			3	Hawk Creek Dr	W O Ezell Blvd	Begin 24' Rd	255	38	31	7/21/05

RMP - Road Maintenance Fee Program CP - Road Bridge Budget CF - C Fund Projects

FY 2005-2006 Paving Lists Combined

RMP	CP	CF	Sect	Rd Name	From	To	Lth	Wth	OCI	Date Paved
X			3	Hawk Creek Dr	Begin 24" Rd	End cul-de-sac	2,685	24	29	7/21/05
	X		3	Heath Hill Rd	Thackston Rd	End asphalt	1,330	18	44	5/24/05
	X		2	Henson Dr	Jordan Rd	Shadow Ln	2,060	20	35	6/6/05
X			5	Herald Journal Blvd	Bryant Rd	End cul-de-sac	3,423	24	23	11/4/05
X			2	Hindman Rd	John Dodd Rd	Foster Rd	776	16	29	11/11/05
X			4	Hollis Dr	Harrell Dr	Brian Dr	4,127	20	38	9/23/05
X			3	Hollyridge Rd	Woodlake Dr	Crestview Ln	1,825	18	30	7/22/05
X			5	Idlewood Circle	Cannons Campground Rd	End County Maint	1,950	20	36	10/26/05
X			5	Idlewood Circle	Leisure Ln	Cannons Campground Rd	3,855	20	38	9/30/05
X			5	Idlewood Court	Idlewood Circle	End cul-de-sac	260	30	28	9/28/05
X			4	Indian Springs Ln	Indian Creek Rd	End asphalt	240	17	29	11/7/05
X			2	Interstate Dr.	College Dr	End cul-de-sac	1,255	28	24	11/12/05
	X		4	Inwood Ct	Country Club Rd	Dead End	565	30	30	C Fund 2006
X			4	Jewell Rd	Union St	End treatment	546	12	30	10/11/05
X			2	John Street	Wade Hampton Blvd	Churchill Ave	2,225	20	22	11/15/05
X			1	Johnson Court	Hwy 11	End treatment	535	13	13	6/21/05
X			2	Jordan Creek Rd	Gibbs Rd	John Dodd Rd	10,300	18	23	7/27/05
		X	4	Julia St	Luray St	Teresa St	642	18	40	8/1/05
		X	4	Kaplan Ct	Brian Dr	End of cul-de-sac	469	30	20	8/3/05
X			3	Kelli Court	Hobbysville Rd	End of cul-de-sac	1,095	20	28	8/11/05

RMP - Road Maintenance Fee Program CP - Road Bridge Budget CF - C Fund Projects

FY 2005-2006 Paving Lists Combined

RMP	CP	CF	Sect	Rd Name	From	To	Lth	Wth	OCI	Date Paved
		X	1	Lake Rd	Miller Farm Rd	Miller Farm Rd	5,190	17	39	6/23/05
X			2	Lake Vista Dr	Lyman Lodge Rd	Lyman Lodge Rd	1,155	16	27	9/22/05
X			3	Lakecrest Dr	Woodlake Dr	Hollyridge Rd	1,270	19	37	7/22/05
X			1	Lawter Dr	SC 11	End of Asphalt	689	11	19	6/21/05
X			5	Leeds Dr	Plainview Dr	Plainview Dr	1,190	18	38	9/15/05
X			5	Leeds Ln	Plainview Dr	End treatment	990	15	17	9/15/05
		X	5	Leisure Lane #	Idlewood Circle	Idlewood Circle	1,080	20	50	9/28/05
	X		3	Leonard Rd	Hwy 101	Mayfield Rd	4,090	16	38	5/25/05
X			2	Lewis Dr	Bumblebee Ln	End cul-de-sac	2,339	20	31	7/12/05
		X	4	Louisa St	Marie Dr	Patricia Dr	825	20	29	8/2/05
X			4	Lowndes Dr	Hollis Dr	End of treatment	1,140	21	80	9/27/05
		X	4	Mabrey Ct	Shelton Dr	End of cul-de-sac	440	20	26	
X			4	Mabry Dr	Zion Hill Rd	Perrin Dr	1,485	20	23	9/19/05
		X	4	Marie Dr	Gate	Patricia Dr	965	18	28	8/2/05
X			4	Marlin Dr	Fernwood Glendale Rd	Sptg City Limits	195	21	29	9/27/05
X			2	Marlow Ln	Ben Hurt Rd	Gate	1,275	17	31	9/13/05
	X		4	Mason Rd *	S-42-56	Bible Church Rd	4,725	18	30	5/31/05
X			5	McCraken Dr	Cotton Dr	End of Asphalt	465	10	22	9/15/05
		X	2	McKinley Dr	Everest Dr	Rushmore Dr	655	28	36	7/6/05
	X		3	McMahan Rd	Waddell Rd	End of Asphalt	775	14	14	C Fund 06

RMP - Road Maintenance Fee Program CP - Road Bridge Budget CF - C Fund Projects

FY 2005-2006 Paving Lists Combined

RMP	CP	CF	Sect	Rd Name	From	To	Lth	Wth	OCI	Date Paved
	X		1	Midnight Rd	S-42-42	Peachtree Rd	11,830	18	22	5/26/05
X			4	Misty brook Dr	Saratoga Way	Emerald Way	776	25	31	10/11/05
		X	2	Mitchell Ct	Everest Dr	End cul-de-sac	256	30	29	7/5/05
X			4	Montgomery Street	Blackstock Rd	End of Asphalt	465	12	29	10/4/05
X			2	Morningside Dr	Summit Dr	End of Asphalt	500	18	28	11/14/05
X			2	Mountain View Ln	Clement Loop Rd	Rector Rd	3,047	18	30	8/10/05
		X	2	Mt Hood Dr	Ranier Dr	End of cul-de-sac	624	24	35	6/16/05
		X	4	Myra St	Reedy St	Patricia Dr	1,000	18	34	8/2/05
		X	2	N. Celestial Dr	E. Celestial Dr	W. Celestial Dr	1,700	30	26	6/30/05
X			2	Northeast Dr	South West Dr	End cul-de-sac	1,619	28	35	11/12/05
X			4	Oak Hill Pace	Brice Rd	End treatment	105	12	8	On 2006
X			4	Old Johnson Rd	Cowpens Limits	Cherokee County line	355	16	19	7/5/05
X			2	Old Lowe Rd	Pottery Rd	Begin 18' Rd	1,185	24	30	7/12/05
X			2	Old Settle Ln	Hickory Hollow Rd	End of treatment	1,005	15	26	9/20/05
X			5	Orchard Ln	Gower Rd	End of asphalt	1,165	26	26	9/7/05
X			5	Owens Ave	Springfield Rd	End of asphalt	886	18	38	6/30/05
X			4	Palmetto Farms Rd	Main Street East	End of treatment	115	16	27	11/7/05
X			2	Park Street	Main Street North	Chestnut Street	800	13	23	9/19/05
		X	4	Patricia Dr #	Myra St	Luray St	1,910	18	35	8/5/05
		X	5	Peachtree Rd	Battleground Rd	County Line	1,160	15	28	8/4/05

RMP - Road Maintenance Fee Program CP - Road Bridge Budget CF - C Fund Projects

FY 2005-2006 Paving Lists Combined

RMP	CP	CF	Sect	Rd Name	From	To	Lth	Wth	OCI	Date Paved
X			4	Pearl Ridge	Sundridge Dr	End of Asphalt	690	25	30	10/5/05
X			3	Peden Gaston Dr	Switzer Greenpond	Greenpond Rd	1,900	15	26	8/2/05
X			5	Penney Bennett Rd	Old Converse Rd	Cannons Cmpgrnd Rd	1,425	20	22	9/8/05
X			2	Pigeon Haven Rd	Duncan Reidville Rd	End asphalt	879	12	28	9/27/05
X			2	Pine Hill Dr	Greenville Cty Line	Kendrick St	550	16	30	11/14/05
X			5	Pine Terrace Ln	Shoally Park Dr	End of cul-de-sac	496	26	29	6/14/05
		X	2	Pinnacle Dr	Zimmerman Rd	Greenfield Dr	2,745	19	40	7/1/05
		X	2	Pisgah Ln	Ranier Dr	End of cul-de-sac	1,451	24	28	7/1/05
X			5	Placid Court	Placid Rd	End of cul-de-sac	403	23	38	9/28/95
		X	5	Placid Road #	Idlewood Circle	Idlewood Circle	675	23	51	9/28/05
		X	2	Plantation Dr (1)	Gap Creek Rd	End of County Maint	1,290	21	39	6/13/05
		X	2	Plantation Dr (2)	Gap Creek Rd	End of County Maint	1,290	21	39	6/13/05
		X	1	Plantation Ln	Miller Farm Rd	End of asphalt	2,717	21	24	6/22/05
X			2	Plumley Court	Hwy 358	End treatment	585	16	33	9/13/05
		X	1	Pointe Rd	Wilkins Blvd	End of cul-de-sac	1,135	24	26	7/12/05
X			3	Poole St	Hwy 56	Wilson Rd	805	10	23	8/10/05
X			5	Poteat Street	Chesnee Hwy	Cherokee Circle	530	13	29	8/5/05
X			2	Powell Dr	Fort Prince Bvd	End of asphalt	59	14	22	11/11/05
X			2	Power Pack Rd	Ballenger Rd	1st Street	2,775	17	27	9/12/05
X			4	Quarry Rd	Union Street	End of Asphalt	1,341	16	30	10/11/05

RMP - Road Maintenance Fee Program CP - Road Bridge Budget CF - C Fund Projects

FY 2005-2006 Paving Lists Combined

RMP	CP	CF	Sect	Rd Name	From	To	Lth	Wth	OCI	Date Paved
X			4	Quartz Dr	Guernsey Ln	End of treatment	235	16	31	10/4/05
		X	2	Rainer Dr	Southfield St	End of cul-de-sac	1,641	24	19	7/5/05
X			4	Randall Rd	Bullington Rd	End of treatment	465	18	30	10/4/05
		X	4	Reedy St	Luray St	Myra St	1,550	18	31	8/1/05
X			2	Rhodes Place	Hwy 357	End treatment	1,500	10	14	9/27/05
X			3	Ridge Rd	End of asphalt	Sumner Rd	7,350	18	28	8/5/05
X			5	River Street	Drayton Rd	End of Asphalt	500	12	28	11/7/05
		X	3	Rock Quarry Rd	SC 92	Old Rock Quarry	1,775	17	28	C Fund 06
		X	5	Rocking Chair Lane #	Idlewood Circle	Idlewood Circle	790	20	52	9/30/05
	X		3	Rockingham Rd	Berry Shoals Rd	Berry Shoals Rd	1,477	17	38	11/8/05
	X		3	Rockingham Rd	Berry Shoals Rd	Duncan-Reidville Rd	839	17	27	11/8/05
		X	2	Rushmore Dr	Ranier Dr	McKinley Dr	1,125	28	31	7/6/05
		X	2	Saturn Ln	E. Celestial Dr	N. Celestial Dr	2,200	28	39	6/24/05
		X	5	Sellars Rd	Battleground Rd	County Line	610	16	16	8/4/05
	X		2	Shadow Ln	Sloan Rd	Dead End	6,743	20	15	7/7/05
X			4	Shady Ln	Pine Street	Lynwood Dr	790	22	28	10/11/05
X			5	Shoally Park Court	Shoally Rd	End cul-de-sac	792	20	16	6/14/05
X			5	Shoally Park Dr	Parris Bridge Rd	End cul-de-sac	1,741	26	22	6/14/05
X			4	Sims Chapel Rd	South Avenue	End State Maint	2,316	18	3	
X			5	Skyline Dr	Chesnee Hwy	End of Asphalt	3,050	20	30	6/16/05

RMP - Road Maintenance Fee Program CP - Road Bridge Budget CF - C Fund Projects

FY 2005-2006 Paving Lists Combined

RMP	CP	CF	Sect	Rd Name	From	To	Lth	Wth	OCI	Date Paved
X			5	Sojourners Way	Milliken Rd	Boiling Springs Rd	1,250	18	18	11/3/05
X			2	Southwest Dr	College Dr	End cul-de-sac	1,044	28	28	11/12/05
X			1	State Line Rd	Red Barn Rd	NC State line	150	18	29	7/8/05
		X	3	Stockton Ln	Wellington Dr	End of cul-de-sac	1,031	26	38	7/15/05
X			3	Sugar Creek Rd	Switzer Greenpond	End of treatment	2,875	16	30	8/2/05
X			2	Summit Dr	Autumn Hill Rd	Churchill Ave	1,330	20	26	11/14/05
X			4	Sunridge Court	Emerald Way	Sunridge Dr	160	25	38	11/14/05
X			4	Sunridge Dr	End of asphalt	End of Asphalt	690	25	28	11/14/05
X			4	Sunset Dr	Church Lane	End of treatment	705	32	32	
X			2	Taylor Rd	Hwy 101	End of treatment	715	12	18	9/22/05
X			4	Thompson Chapel Rd	Old Pacolet Rd	End of asphalt	9,550	18	25	9/13/05
X			5	Tipton Rd	Bryant Rd	End of treatment	1,275	18	33	7/6/05
X			2	To Rest Street	Lake Lyman Heights	End of treatment	1,570	12	28	9/15/05
		X	5	Tranquility Road #	Idlewood Circle	Idlewood Circle	1,125	24	51	9/28/05
		X	4	Teresa St	Wingo Rd	Reedy St	1,285	20	29	8/2/05
	X		3	Thackston Rd	Leonard Rd	End of asphalt	2,290	14	37	5/24/05
		X	5	Unity Road #	Idlewood Circle	Idlewood Circle	865	24	51	7/19/05
	X		5	Vanney Circle	Rocky Branch Rd	Blalock Rd	1,260	16	46	10/5/05
		X	2	Vega Ln	E. Celestial Dr	Gemini Way	1,130	28	39	6/23/05
X			1	Virl Court	Owens Dr	End of treatment	500	18	30	7/6/05

RMP - Road Maintenance Fee Program CP - Road Bridge Budget CF - C Fund Projects

FY 2005-2006 Paving Lists Combined

RMP	CP	CF	Sect	Rd Name	From	To	Lth	Wth	OCI	Date Paved
		X	2	W. Celestial Dr	Celestial Dr	End of cul-de-sac	2,750	30	24	6/30/05
X			3	Waldrep Rd	Parker Rd	Watson Rd	550	20	29	8/10/05
X			3	Walker Rd	Hwy 146	Hwy 417	3,865	17	31	8/3/05
X			2	Water Wheel Street	Apalache St	Fond Hart St	835	17	18	11/10/05
	X		5	Watson Rd	S-42-1060	Private Dr	1,050	17	32	10/5/05
		X	3	Wellington Dr	Anderson Mill Rd	Old Anderson Mill	2,407	20	39	7/18/05
X			5	West Dr	Owens Ave	Owens Ave	1,448	18	38	6/30/05
X			4	Wildwood Court	Wildwood Ln	End of cul-de-sac	585	20	27	10/3/05
X			4	Wildwood Ln	Hidden Hill Rd	End County Maint	1,345	16	38	10/3/05
		X	1	Wilkins Blvd	Foster Rd	Pointe Rd	1,670	24	26	7/12/05
X			5	William Jolley Dr	Asheville Hwy	End of Asphalt	610	15	28	7/2/05
X			4	Winfield Dr	Sloans Grove Rd	Webber Rd	5,193	18	25	9/27/05
	X		4	Woodburn Club Ln	Innwood Ct	Woodburn Creek Rd	360	30	15	C Fund 2006
	X		4	Woodburn Creek Rd	Woodburn Club Ln	Dead End	410	30	30	C Fund 2006
X			3	Woodlake Dr	Greenville Hwy	End cul-de-sac	3,215	20	36	7/25/05

* indicates striping

add on

RMP - Road Maintenance Fee Program **CP** - Road Bridge Budget **CF** - C Fund Projects

FY 05/06 ROAD FEE PROJECTS

Project	Budget			Final Cost	Status
	Road Fee	C Funds	Total		
* Caldwell Drive Widening	\$410,400	-	\$ 410,400	-	Under Construction
* Preliminary Engineering for Intersection Improvements: - Windmill Hill Rd. @ Compton Bridge Road - Crocker Rd. @ Patterson Rd. - Greer Rd. @ Hampton Rd. - Peachtree Rd. @ Bible Church Rd.	\$27,000	-	\$27,000	\$25,840	Complete Nov. 2005
* Double Bridge Rd. Widening	\$679,000	\$143,000	\$822,000	\$592,400	Complete Feb. 2006
* Hadden Heights Rd. Widening	\$178,500	\$59,500	\$238,000	\$206,370	Complete Nov. 2006
* Engineering For Monk Grove Rd. Relocation	\$18,000	-	\$18,000	\$18,000	Complete Nov. 2005
* Rainbow Lake Rd. Widening	\$67,300	-	\$67,300	\$67,300	Complete Jan. 2006
* Willis Rd. Widening	\$1,185,000	\$395,000	\$1,580,000	-	Under Construction
TOTALS	\$2,565,200	\$597,500	\$2,752,300		